



***Plainview-Old Bethpage CSD
Summer Projects Update
August 10, 2016***



POBJFK High School

Project	Start Date	Status
Roof Replacement	July 2016	Anticipated Completion September 1, 2016
Parking Lot Replacement, ADA Sidewalk & Entrance Improvements	July 2016	Job Complete



Mattlin Middle School

Project	Start Date	Status
VAT Floor Replacements in B, C & D House	mid-August 2016	August 30, 2016
Replacement of Boilers #2 & #3	April 2016	Installation Complete



POB Middle School

Project	Start Date	Status
Kitchen Floor Replacement	July 2016	Job Complete
Window Replacement	August 2016 (initial remediation)	February 2017

Pasadena and Parkway Schools

Project	Start Date	Status
Prepare Kindergarten Rooms	July 2016	To Be Completed August 2016
Window Replacement	Mid-July 2016	Classrooms Completed by September 7 th Project Close-out December 2016
New Kindergarten Playgrounds	July 2016	August 2016
Begin Replacement of Interior Doors/Hardware	July 2016	?



Old Bethpage Elementary

Project	Start Date	Status
Prepare Kindergarten Rooms	July 2016	To Be Completed August 2016
New Kindergarten Playground	July 2016	To Be Completed August 2016
Pipe Tunnel Abatement	July 2016	Job Complete

Stratford Road Elementary

Project	Start Date	Status
VAT Floor Replacement	July 2016	Job Complete
New Library Carpeting	July 2016	To Be Completed August 2016
New Gym Floor	July 2016	To Be Completed August 2016
Hall Separation Doors on 1st Floor	August 2016	To Be Completed August 2016


Jamaica Avenue

Project	Start Date	Status
New Windows in Gym, Multi-Purpose Room and Seniors' Area	August 2016 (Gymnasium)	Project Close-out December 2016



Approximate Construction Cost

\$11.5 Million



A Smart Investment



POB Schools: A Smart Investment Thank You

