



***Plainview-Old Bethpage CSD
2014 Bond Referendum &
Capital Projects Update***

September 7, 2016



POBJFK High School

Project	Start Date	Status
Replacing rubberized track with new rubber	July 2016	Complete by Sept. 10th
Replacing original Auditorium air conditioning system	July 2016	Complete by mid-September



Project	Start Date	Status
New roof and new skylights	July 2016	Complete
New front parking lot, new sidewalks and ADA railings	July 2016	Complete

Mattlin Middle School

Project	Start Date	Status
VAT Floor Replacements in B, C & D House	mid-August 2016	Job Complete
Replacement of Boilers #2 & #3	April 2016	Installation Complete- system tests in process



POB Middle School

Project	Start Date	Status
Kitchen Floor Replacement with new quarry tile	July 2016	Job Complete
Painting of maintenance storage building	August 2016	Job Complete

Pasadena and Parkway Schools

Project	Start Date	Status
Prepare Kindergarten Rooms	July 2016	Job Complete
Window Replacement throughout buildings	Mid-July 2016	Classrooms Completed by September 7 th Project Close-out December 2016
100% Air Conditioning of instructional spaces	July 2016	Complete by end of September 2016



Old Bethpage Elementary

Project	Start Date	Status
New Kindergarten Playground	July 2016	Job Complete
New Playground for grades 1-4	July 2016	Job Complete
Girls bathroom plumbing	July 2016	Job Complete



Stratford Road Elementary

Project	Start Date	Status
New Gym Floor	July 2016	Job Complete
New Library and Music room Carpeting	July 2016	Job Complete
New black vinyl fencing (approx. 200 ft.)	July 2016	Job Complete


Jamaica Avenue

Project	Start Date	Status
New Windows in Gym, Multi-Purpose Room and Seniors' Area	August 2016 (Gymnasium)	Project Close-out December 2016
New 250 volt power system for west side of building	August 2016	Job Complete



Approximate Construction Cost

\$11.5 Million



A Smart Investment



POB Schools: A Smart Investment

Thank You

